

**Tuesday, January 6, 2015**

**ROADWAYS:**

**County Route 512, Califon Borough**

- Mill and replace
- 2015 construction.
- Drainage Improvements
- Received Stormwater Construction Plans, revisions seem necessary

**County Route 513, High Bridge Borough**

- Mill and replace
- 2015 construction
- Public Information Meeting was held to discuss on-street parking.

**County Route 513, Frenchtown Borough and Alexandria Township**

- Surveying is complete.
- 2014 NJDOT Transportation Fund Project
- Preliminary Design is complete.
- Utility meeting was held, poles need to be relocated.
- SHPO application was made, and project was approved.
- Project to be bid this winter.

**County Route 637-Readington Road, Readington Township, Hunterdon County and Branchburg Township, Somerset County:**

- Joint project with Somerset County.
- Public Information Meeting was held at R.V.C.C.
- Comments were forwarded to the consultant and Somerset County.
- Inter-County agreement/cost estimate has been approved. Plans were presented to the Hunterdon County Freeholder Board on February 5, 2013.
- Start of construction tentatively scheduled for 2015.
- R.O.W. still needed.
- Permits have been received.

**County Route 651, Kingwood Township:**

- High Risk Rural Roads (H.R.R.R.) project.
- Traffic markings.
- Surface treatment.
- Project was rescheduled for 2015.
- Preliminary design is complete.
- Kickoff was held on October 31, 2013 at N.J.T.P.A.
- CED Document was submitted.
- Plans, Specifications and Engineers Estimate of Cost were submitted to Local Lead on April 4, 2014,, revised and resent.
- Environmental Permits needed, NJTPA to hire consultant to obtain.

**County Route 579-Pittstown to County Route 614 Alexandria and Union Townships:**

- 75% complete with fieldwork

**County Route 523-Dvoor Circle to Sergeantsville, Raritan and Delaware Townships:**

- 20% complete with fieldwork

## **BRIDGES:**

### **A-52, County Route 519, Alexandria Township:**

- Design proposals received and recommendation to be made.

### **Bridge C-26, Cratetown Road, Clinton Township:**

- Design consultant is IH Engineer PC.
- Plans were forwarded to Clinton Township and the historic committee.
- S.C.S. permit approved.
- D.E.P. permit was received.
- S.A.G.E. application completed, partial funding approved then Local Bridge 2014.
- R.O.W. and temporary construction easements sent to NJDOT August 7, 2014 ROW is out for approval
- Final plans were revised and were resubmitted to NJDOT.
- DOT Permit received for detour.
- ROW is out for approval.

### **Bridge J-1, County Route 512, Califon Borough**

- Deck replacement.
- Plans are 95% complete, specifications are 75% complete.
- Anticipated 2015 replacement

### **Bridges K-110 and K-111, Kingwood Township:**

- Preliminary plans were submitted and returned.
- Churchill is the Consultant for inspection services.
- Kickoff meeting held May 19, 2014
- Bridge K-110 collapsed June 12, 2014 due to heavy load, closed indefinitely.
- Soil Borings were taken.
- Final Plans to be submitted by the consultant in January for review.
- Hydraulic Study submitted to NJDEP on December 30, 2014.

### **Bridge L-25-W, Point Mountain Road, Lebanon Township, Hunterdon County and Mansfield Township, Warren County:**

- The design professional is Malick & Scherer.
- Alternative report was completed for the alignment and preferred superstructure.
- Inter-County agreement executed by the Hunterdon County and Warren County Freeholders.
- Alternative analysis was submitted to H.P.O. on April 12, 2013. Their comments are being incorporated in the project.
- Consultant preparing permit application for NJDEP., "Permitting plans" received for review on June 16, 2014, revisions will be necessary.
- Soil borings have been taken awaiting report.

### **Bridge L-93-W, County Route 645, Changewater Road, Washington Township, Warren County and Lebanon Township, Hunterdon County:**

- Design kickoff meeting was held on February 21, 2013.
- Boswell Engineering is the design consultant.
- Test pits were completed and tie rods were discovered.
- Borings are completed and geotechnical report is being prepared.
- Alternative Analysis has been received and approved.

### **Bridge Q-168 Pennsylvania Ave, Raritan Township:**

- Roadway opened August 19, 2014.
- N.J.D.O.T. bridge funding will be applied to project.
- Plans were submitted to H.P.O., received a "no impact" status letter.
- Roadway and ROW needs to be vacated to Raritan Township.

**Bridge RT-16, County Route 523, Readington and Tewksbury Townships:**

- Application to N.J.D.E.P. was reviewed. Wetlands Permit and Flood Hazard Permit have been received.
- Soil borings for water quality basin were completed.
- Pavement cores taken in shoulder of pavement and data were forwarded to the consultant.
- Historical and Archeological Phase I Study has been approved by N.J.D.E.P.
- ROW process beginning.
- Utility coordination has started.

**County Culvert R-58, Pulaski Road, Readington Township:**

- Sketch plans and traffic data was submitted to Readington Township, concurrence with Scope of Project received.
- NJDEP permit needed..
- RFP has been prepared, and JMT is apparent consultant.
- Kick off meeting was held August 12, 2014.
- Soil Borings have been taken, soil boring report anticipated.
- Preliminary Plans are being developed.
- An informal permit has been submitted to NJDEP.

**Bridge Painting 2014 Various Bridges**

- Project to commence October 8, 2014
- Project is in winter shutdown.
- D-325 on Lower Creek Road remains to be painted.
- W-18 on Hunter Road remains to be painted.

**IN HOUSE PROJECTS:****County Culvert FU-5, County Route 513-Pittstown-Clinton Road, Franklin and Union Township:**

- Field work is complete.
- Application for permits for NJDEP are being prepared 100% complete, and submission is commencing.
- Sketch plan has been submitted to discuss project with property owners.

**County Culvert HA-11, Sweet Hollow Road, Townships of Holland and Alexandria:**

- Field work complete for HA-11. Final design is complete.
- Construction commenced on August 19, 2013, for +/- 3-4 weeks.
- Guiderail installation commencing, waiting for the utility pole to be relocated.
- Pole requested to be relocated in August.

**Bridge K-138, Union Road, Kingwood Township:**

- Preliminary design has been completed.
- Steel sent out for galvanizing.

**County Culvert X-6, Mine Road, Borough of High Bridge:**

- Field work is complete.
- Design of the three sided structure is 100% complete.
- Permit plans are in review. Preliminary plans were reviewed and modifications are commencing.
- Soil test pits are completed.
- High Bridge needs water line relocated, construction scheduled for spring of 2015.

**Drainage Projects:**

- County Route 519, Alexandria Township, Mt. Pleasant- Field work complete. Design is 90% complete.
- County Route 635, Bethlehem Township, north of Mine Road. Preliminary design is +/- 95% complete.
- County Route 604, East Amwell Township field work and design are completed.
- County Route 519, Kingwood Township, Spring Hill Road area-Design 90% complete.
- County Route 519, Delaware Township, Rosemont area Preliminary Design 90% complete.

## **Communications Parking Lot:**

- Resurfacing and reconstruction of parking lot is 90% complete.
- Project is being discussed for expansion.

**SCOPING PROJECTS**  
**LOCAL LEAD AND/OR N.J.T.P.A. PROJECTS**  
**APPROVAL BY N.J.T.P.A. BUT ADMINISTERED THROUGH N.J.D.O.T.**  
**LOCAL LEAD (N.J.D.O.T.) BILLING GOES TO N.J.D.O.T.**  
**N.J.T.P.A. SCOPING PROJECTS**

### **1. County Route 519 (Warren Glen Hill) Safety Improvement:**

- Preliminary design submission is being reviewed.
- Field meeting held with property owners. Issues were satisfied.
- Public Information meeting was held concerning Green Acres Taking on December 9, 2009. Public comments were addressed.
- Design consultant completed preliminary plans in accordance with reduced scope.
- Soil borings are completed.
- Meeting with property owner concerning the Scope of Work was held on April 9, 2012. Comments will be addressed.
- Meeting held with consultant concerning storm water management plan.
- Test pits were completed for the proposed storm water basin. Basin location is good. Consultant has revised the N.J.D.E.P. permit has received approval.
- Consultant has completed application and plans for mitigation of transition zone.
- IPP has agreed to Environmental Mitigation Easement location: (+/- 1 acre) submittal to D.E.P. for approval.
- Green Acres application has been submitted. Verbal comments have been received.
- Contract modification was approved for R.O.W. and storm water improvements.
- Construction slated for 2016.
- R.O.W. documents were received and approved. Appraisals need to be done.
- Utility coordination and relocation of the gas line is under way.
- ROW documents submitted to NJDOT on May 1<sup>st</sup>, still waiting for final comments.
- Preliminary plans have been received and are under review.

### **2. County Route 579 over the Lehigh Valley Railroad**

- Project was reinstated into the Federal Aid System. Local Aid has authorized project and provided funding. Contract modification is needed.
- SA-96 Local Aid discretionary funding for scoping was submitted.
- N.J.D.O.T. is requesting that the County give consideration to taking over the bridge when this project is completed.
- Scoping design work is scheduled to be completed in 2012, R.O.W. acquisition in 2014 and construction in 2015.
- Emergency repair was completed by N.J.D.O.T.
- Memorandum of Agreement was submitted to D.E.P. and N.J.D.O.T. Revisions are being reviewed.
- Final Alternative Study was submitted to N.J.D.O.T. and F.H.W.A. and has been approved; and forwarded to SHPO.
- 4-f report revisions were made and resubmitted to N.J.D.O.T.
- The first draft of the Scope of Work outlined for the final design has been submitted for approval.
- Public Information Center was held on May 22, 2013 at the Bloomsbury Firehouse.
- Project has received municipal support.
- No cost contract modification was approved.
- NJDOT marketed the bridge.

3. **Bridge E-174, East Amwell Township:**

- N.J.D.E.P. permit application was resubmitted. Project Scope of Work was reduced to meet storm water regulations and a submittal is scheduled for next week. Permit modification was received this month, September 2012.
- N.J.D.E.P. permit extension was granted until June 2015.
- Construction commenced in December 2012.
- S.C.S. application was completed and submitted.
- Utility meeting was held on January 16, 2013.
- Final plans, specifications and engineer's estimates were submitted to N.J.D.O.T., comments have been received and revisions were made. Emailed to NJDOT and sent hard copy via mail for meeting Wednesday. Environmental Evaluation document was submitted and revisions made and forwarded to N.J.D.O.T.
- Design consultant requested a no cost contract modification.
- R.O.W. closings are commencing. Right-of-Entry has been received by all property owners.
- Kickoff meeting was held on October 31, 2013 at N.J.T.P.A.+
- Bids received July 10, 2014, Konkus Corporation appears to be the low bidder.
- RFP for construction services are to be awarded to Cherry Weber and Associates.
- Precon held on September 24<sup>th</sup>, Notice to Proceed was executed with a start dated of October 15, 2014.
- Roadway was closed November 3, 2014. Demolition is complete.
- Substructure has been completed.
- Detention Basin is under construction.

4. **Bridge D-300, Raven Rock-Rosemont Road, Delaware Township:**

- No utility relocation is necessary.
- Project advertised for bid on October 11, 2012. Project was awarded to Rencor, Inc.
- Contractor has met the D.B.E. requirements.
- Contract modification for construction services was approved.
- Project commenced on April 23, 2013.
- Bridge was moved on June 25, 2013; it has been dismantled and delivered to fabricator.
- Stone masonry construction is complete.
- Received approval for upper chord modification from H.P.O.
- Truss has been delivered and reassembled, bridge deck in under construction.
- Bridge reopened August 22, 2014. Punchlist items being addressed.
- Ribbon cutting ceremony was held October 17, 2014 at 4PM.
- NJDOT has requested closeout documentation.

5. **County Route 513, Exit 15-Interstate 78:**

- Jacobs Engineering Inc., (formerly Edwards & Kelcey) is the design consultant.
- Value Engineering meeting was held on June 5, 6, and 7, 2012 and alternatives and traffic data were analyzed and sent to N.J.D.O.T.
- A meeting was held with N.J.D.O.T. and F.H.W.A. to approve and authorize preferred plan.
- Geotech sub-consultant was approved.
- A revised C.E. document was submitted.
- Environmental Evaluation document was submitted.
- Meeting held with affected property owners.
- Public Information Meeting held on June 5, 2013 at 6:30 p.m. at the Clinton Town Municipal Building. Project was well received.
- Advancing to R.O.W. authorization, R.O.W. parcels have been approved and appraisals to commence. NJDOT wants R.O.W. parcels changed.
- Contract modification was approved and executed by N.J.D.O.T.

- Meeting with Local Aid (NJDOT), major access, Traffic signal and Safety Engineering was held on March 25, 2014.
- Stormwater discharge permit has been received.
- Status meeting was held July 29, 2014

## **INTERSECTION DEVELOPMENT PROJECTS:**

1. County Routes 600 and 612:
  - Boring report for culvert submitted and forwarded to the consultant.
  - The plans were forwarded to Raritan Township, the Hospital and the property owner for comment.
  - D.E.P. - L.U.R.P. permit was received.
  - Elizabethtown Gas has developed a relocation plan.
  - Property owners executed R.O.W. Agreement and R.O.W. has been ascertained.
  - Final plans have been approved and specifications are being revised by consultant.
  - Utilities have been notified, and site meetings for relocation have been held.
  - Highway access permit for detour has been approved.
  - Hale Built is apparent Low bidder.
  - Preconstruction meeting was held July 30<sup>th</sup>.
  - Notice to proceed was signed July 30, 2014.
  - Anticipated road closure in February 20, 2015