

REPORT TO THE HUNTERDON COUNTY BOARD OF CHOSEN FREEHOLDERS
Department of Roads Bridges and Engineering
Tuesday, April 7, 2009

ROADWAYS:

County Route 513: Race Street to Frontage Road:

- Preliminary design will be forwarded to Franklin and Union Townships for comment.
- Milligan Farms to construct planned improvement along their frontage.
- Field work has been completed and is being compiled, 90% complete.

County Route 514 from Route 202 to Manners Road

- Project is substantially complete.
- Punchlist items were forwarded to Contractor. Anticipate construction week of April 13, 2009.

County Route 523, Raritan and Readington Township:

- Mill, resurface and storm drainage.
- Funding for project will come from N.J.D.O.T. Trustfund.
- Location: from Lipton Tea Railroad Bridge to a point north of County Route 629.

County Route 523, Tewksbury Township:

- N.J.D.O.T. has authorized \$211,000.00 for project.
- Schifano apparent low bidder +/- 30% under bid.
- Preconstruction meeting needs to be scheduled.
- Nighttime construction.

County Route 523 2000 ft South of Mountain Ave to Route 22

- Defino Contracting Company will complete the topsoiling and seeding in the spring of 2009.

County Route 579 Ringoes:

- Project was well received by officials and residents.
- East Amwell Township has selected alignment for sidewalks and replacement of existing sidewalk between the legs of Iron Horse Road. It appears that would support their use. Estimate of sidewalk cost was provided to East Amwell. Grant to be applied for in 2009.
- Final alignment of sidewalk along County Route 602 has been determined.
- Culvert E-163 needs to be reconstructed. Field work is completed. N.J.D.E.P. application for permitting is being prepared.

Retaining Walls on County Route 579 in Pittstown and County Route 523 in Whitehouse:

- Final plans and specifications are on agenda for Freeholder approval.
- Franklin Township supports the retaining wall project. The Township is requesting a stone veneer finish.
- Historic Preservation Office has granted authorization with conditions.
- Bid to be received on April 30, 2009.

County Route 619, Seventh Street to Alexandria Township Limit:

- Preliminary sketch is complete. Plan forwarded to Frenchtown Borough. Information concerning project was received from Frenchtown Borough. Comments will be reviewed and plans modified to accommodate comments where possible. Project is tentatively scheduled for summer 2009. Frenchtown Borough has given preliminary approval of plan. A Public Information meeting is scheduled for April 8, 2009, from 6:00 P.M. – 7:30 P.M. at the Frenchtown Municipal Building

County Route 635:

- Hampton Borough has formed a local Planning Group to review treatment of Traffic Calming.

- N.J.D.O.T. agreed on a two-way stop for New Street and Skillman Street.
- Estimate of cost for sidewalk and curb was provided to Hampton Borough. Hampton to apply for funding.
- Preliminary design is complete, additional fieldwork is needed.
- Hampton Borough official received a favorable response to bank sloping. Site meeting held and we have received the Easement from the property owner.
- Test Pits completed and utilities are not a problem.
- Public Information meeting held on March 30, 2009 at the Hampton Borough Municipal Building. Comments will be addressed.

2009 Resurfacing and Surface Treatment Various County Roads

- Project is being developed.

County Routes:

- CR 519 from 240' north of Woolf Road to County Route 513, Alexandria Township.
- CR 519 from 88' north of Strimples Mill Road to 426' South of Holly Jill Lane, Delaware Township.
- CR 523 from 450' south of Route 31, Raritan Township to North Main Street, Flemington.
- CR 579 from CR 616, Franklin Township to State Highway 12, Raritan Township.
- CR 628 from Main Street, Glen Gardner to CR 513, Lebanon Township.
- CR 628 from Route 31 to Main Street, Glen Gardner.
- CR 635 from 425' north of Mine Road, Bethlehem Township to Van Syckles Road, Union Township.

Municipal Roads:

Borough of Bloomsbury

- Center St. and North St.

Township of Franklin

- Allen's Corner Rd., Baker Rd., Baptistown Rd., Hunting Hill Rd., Lower Oak Grove Rd., Locust Grove Rd., Pine Hill Rd., Quaker Hill Dr., Rake Factory Rd., White Bridge Rd., Whiskey Ln., Woodland Rd. and Wolverton Rd.

Township of Raritan

- Rake Rd.

Township of Readington

- Cedar Rd., Pine Bank Rd. and Lazy Brook Rd.

BRIDGES:

Bridge B-26-W, Valley Station Road, Bethlehem Township:

- Warren County is the lead on project.
- Kupper Engineering has completed application for permitting. Stream Encroachment Permit received. Wetlands Permit was received. N.J.D.E.P. Office of Historic Preservation has signed off.
- Revisions to preliminary plans and specifications should be received by mid May.
- Construction is anticipated for 2009.
- Received funds from N.J.D.O.T. for project.

Bridge D-345, County Route 523, Delaware Township:

- Final plans and specifications were forwarded to Freeholders for approval and authorization to bid.
- The utility companies are relocating the telephone and cable lines.
- Stream Encroachment Permit and Wetlands Permit received.
- H.P.O. has authorized project.

Bridge E-140-M and E-142-M (County Route 518):

- E-140-M deck replacement will not warrant a N.J.D.E.P. permit, however E-142-M full structure replacement will. Cast in place structure is proposed for E-142-M.
- Keller and Kirkpatrick is the design consultant.
- E-140-M superstructure type and number of spans are being reviewed.
- Detour route coordinated with Mercer County and approved.

Bridge L-97-W Stephensburg Road, Lebanon Township:

- Warren County will lead the Rehabilitation Project and has received proposals for design.
- Design firm will use Key-Tech borings to finalize footing design.
- Keller and Kirkpatrick is the design consultant.

Bridge M-110, County Route 519, Milford Township:

- Consultant is Remington & Vernick.
- Advertise project in March 2009 and will receive proposals on April 23, 2009.
- Mr. Hackmann has accepted the County's offer and a temporary construction easement has been prepared and forwarded to Guy De Sapio's office. Final language needs to be prepared by County Counsel.

Bridge Q-168 Pennsylvania Ave, Raritan Township:

- Preliminary alignment for roadway was developed and discussed with various parties.
- Preliminary Plan is 100% complete.
- R.O.W. documents are now complete.
- Appraisal report for R.O.W. was accepted by Board of Freeholders and they authorized that an offer be made. Offer forwarded to property owners. Property owners have requested a full set of plans. Property owners have requested a meeting to discuss project. Public hearing for R.O.W scheduled for April 7, 2009.
- Field meeting is scheduled for April 8, 2009 with property owner.
- Final engineering documents are being prepared.

Bridge R-123 Holland Brook Rd, Readington Township:

- Keller & Kirkpatrick is the design consultant.
- Detour plan was approved and forwarded to Readington Township.
- Bridge plans are being completed.
- Application to D.E.P. for Stream Encroachment and Wetlands Permit will be submitted.
- Application for funding was made to N.J.D.O.T.
- Consultant for historic evaluation is preparing a cultural resource report and it should be completed by this week.

Bridge RT-16, County Route 523:

- Application for N.J.D.E.P. is being reviewed. An Individual Stream Encroachment Permit is required.
- Preliminary Plans are being reviewed.
- Consultant is to review scope of project and determine environmental impacts based on a reduced project limit.

Bridge T-36-S, Black River Rd:

- Keller & Kirkpatrick is the design consultant.
- Detour plan was approved.
- N.J.D.E.P. permit issued.
- S.C.S. permit was received.
- Highland Agency authorized project.
- R.O.W. parcel is being appraised.

Bridge W-124, Alexauken Creek Road

- Recommend that Cherry, Weber & Associates be awarded a design contract.
- Design kick off meeting was held February 20, 2009.
- Field survey is underway.

Multi-Purpose Trail/Bridge Project, Echo Hill Park

- Alignment for Park Trail Bridges was selected.

- N.J.D.E.P. permit application was resubmitted.
- Bituminous concrete trail is proposed.

IN HOUSE PROJECTS:

Bridge A-39 Mt. Salem Road:

- Stream Encroachment Permit was received. Wetlands Permit was received. Historic assessment was completed.
- Letter received from Alexandria Township supporting the project.
- H.P.O. approved H.A.E.R. Report.
- Revised Construction Easements were forwarded to property owner for execution.
- Anticipate construction summer of 2009.

Bridge C-110:

- PC panel and parapet plans given to Bridge Division.
- Interim repairs were made.
- Bridge work will be scheduled.

Culvert D-368, Sandbrook Headquarters Road, Delaware Township:

- Culvert closed on an emergency basis. Arch is in failure.
- Culvert to be reconstructed.

Bridge H-64-W Mt. Joy Road:

- Funding of \$200,000 for project was authorized by N.J.D.O.T.
- Project scope includes rehabilitation/preservation.
- Sparwick Contracting, Inc. is the contractor.
- Shop drawings approved.
- Project commenced and deck surface removed.

Bridge K-137 Union Rd, Kingwood Township:

- N.J.D.E.P. permit for major stream encroachment and wetlands was received.
- Project to commence March 30, 2009.
- The westerly footing was poured.

Culvert T-52 Foxhill Road, Tewksbury Township:

- Mortar selected was a natural color.
- Project opened for traffic on January 27, 2009.
- Stone veneer, final paving, topsoiling and seeding to be scheduled when weather permits.
- No proposals were received. County will complete the stone veneer work in-house.

Bridge Y-61 Rock Road, City of Lambertville:

- Finishing superstructure modification for water line.
- Steel was fabricated and will be sent out for galvanizing.
- Construction scheduled to start end of April.
- Temporary access road to be constructed in mid April.

Bridge Painting 2009:

- U-36, Van Syckles Road, Union Township.
- U-37, County Route 614, Union Township.
- T-73, Meadow Lane, Tewksbury Township.
- R-168, Barley Sheaf Road, Readington Township.
- R-69, Lightfield Road, Readington Township.
- D-304A, County Route 604, Delaware Township.
- D-304B, County Route 604, Delaware Township.

With Alternates to include:

- H-91, Javes Road, Holland Township.
- Q-160, Rake Factory Road, Raritan Township.
- Specifications on Freeholders agenda for approval.

Parks Departments Fuel Dispensing System:

- Final installation of electrical work by White Marsh should be completed by the end of April.

SCOPING PROJECTS
LOCAL LEAD AND/OR N.J.T.P.A. PROJECTS
APPROVAL BY N.J.T.P.A. BUT ADMINISTRED THROUGH N.J.D.O.T.
LOCAL LEAD (N.J.D.O.T.) BILLING GOES TO N.J.D.O.T.
N.J.T.P.A. SCOPING PROJECTS

1. **County Route 519 (Warren Glen Hill) Safety Improvement :**
 - Green Acres has approved the diversion. Letter was received from Green Acres.
 - Kick off meeting held on February 4, 2009.
 - Preliminary centerline stakeout was completed.
 - Public information meeting will be scheduled for June 2009.

2. **Bridge F-45, Whitebridge Road** – Kick off meeting for final design was held November 24, 2008 with Cherry, Weber & Associates.
 - Field work is completed.
 - Preliminary plans submitted and reviewed. Comments forwarded to Consultant.
 - Public Information meeting held April 2, 2009. Traffic issues were raised and need to be addressed.

3. **County Route 579 over the Lehigh Valley Railroad**
 - Project received a stop work order from the Federal Highway Administration.
 - Project is being reviewed in order to get it back into the pipeline.

4. **Bridge E-174:**
 - Property owner meeting was held to discuss project.
 - N.J.D.E.P. permit application approved. Wetlands and Stream Encroachment Permits approved.
 - A meeting was held with stakeholders on March 25, 2009 at Route 12 Complex. Modifications are being made to plans and input is needed from East Amwell Township concerning stone veneer.

5. **Bridge E-166:**
 - Final plans were received.
 - R.O.W. hearing scheduled for April 7, 2009.
 - N.J.D.E.P. permits received. SCS permit received.
 - N.J.D.O.T. detour approval was received.
 - A meeting was held with stakeholders on March 25, 2009 at Route 12 Complex. Modifications are being made to plans and input is needed from East Amwell Township concerning stone veneer and deck color.

6. **Bridge C-88:**
 - Design contract is +/- 90% complete.
 - Wetlands and Stream Encroachment permit received.
 - S.C.S. certificate for construction was received.
 - R.O.W. documents reviewed and forwarded to the property owners, the NJ Department of Corrections.
 - Final plans and specifications should be received April 8, 2009 for review and comment.

7. **Bridge RQ-164 Rockafellows Mill Design:**
 - Final construction plans and specifications should be completed by middle of April.

8. **Bridge D-300, Raven Rock-Rosemont Road:**
 - Scoping phase complete.
 - Design proposal was revised in accordance with County comments.

9. **County Route 513, Exit 15-Interstate 78:**
- Jacobs Engineering Inc., (formerly Edwards & Kelcey) is the Design Consultant.
 - Wetlands Study in field was completed.
 - A.P.E. Report revised and was forwarded to N.J.D.O.T.
 - Existing conditions report was reviewed and submitted to N.J.T.P.A.
 - Cultural Resources Report has been revised and was forwarded to N.J.T.P.A.
 - Project Purpose and Need Report forwarded to N.J.T.P.A.
 - Reallocation of budgeted items was reviewed and forwarded to N.J.T.P.A.
 - Alternative Analysis Report forwarded to N.J.T.P.A., response from N.J.D.O.T. is needed.
 - Extension of Time for project was granted.
 - A.P.E. Report has received approval.
 - C.E.D. is being prepared.
10. **Bridges RQ-179:**
- Stanton Station Road over the South Branch Raritan River Application approved for Historic Preservation and Rehabilitation.
 - Alternative Analysis Report was reviewed and comments were forwarded to the Consultant for revision.
 - Cultural Resources report was approved by N.J.D.O.T.
 - C.E.D. is being developed.

INTERSECTION DEVELOPMENT PROJECTS:

1. County Routes 523 and 612 and River Road, Raritan Township:
 - Marvec Construction is the Contractor.
 - Punchlist items are being completed.
 - General Contractor has claims for asphalt adjustment and fuel adjustment. A proposal was offered by the County for settlement.
 - Received notice of claims from two Subcontractors.
2. County Routes 513 and 579, Pittstown. Project is substantially completed. Electrical Contractor installed the signals.
 - Project completed.
3. County Routes 519 and 513, Everittstown.
 - Letter of support received from Alexandria Township. Intersection to be constructed for future signalization.
 - N.J.D.E.P. Storm Water review may be self issued. Historic Site Council review and approval is needed.
 - Meeting was held with H.P.O. and the scope of the project will be reviewed.
 - Public Information meeting held March 11, 2009 at Everittstown Garage.
4. County Routes 517/523:
 - Utility easement needs to be negotiated.
 - Legal action will be required to acquire R.O.W.
 - Utility work has commenced and poles were set. JCP&L is finalizing relocation plans for poles and lines.
 - Owl Contracting is apparent low bidder.
5. County Routes 512 and 513:
 - Design kick off meeting was held on February 9, 2009 at 2:00 p.m.
 - A design report will be submitted.
6. County Routes 600 and 612:
 - Design kick off meeting was held on February 9, 2009 at 2:00 p.m.
 - A design report will be submitted.

FEDERAL AID STIMULUS PROJECTS

1. County Route 512:
 - +/- 1275' east of Guinea Hollow Road to Somerset County Line
 - Mill 2" and resurface 2"
2. County Route 517:
 - From 200' south of County Route 512 to Morris County Line
 - Mill 2" and resurface 2"
3. County Route 623:
 - N.J. Route 31 to Kent Court
 - Mill 2" and resurface 2"
4. County Route 625:
 - County Route 513 to N.J. Route 173
 - Mill 2" and resurface 2"