

Tuesday April 3, 2018

ROADWAYS:

County Route 512-Califon Borough Line to Somerset County Line, Tewksbury Township and County Route 513- County Route 579 to Exit 15, Franklin and Union Townships:

-) 2017 Transportation Trust Fund
-) Resurfacing Project.
-) Topline is the Contractor.
-) Preconstruction meeting scheduled for February 13, 2018.
-) Project began March 12, 2018.
-) Drainage to begin the week of March 19th.
-) Prepwork for paving commencing.

County Route 513- Route 31 to Church Street, Clinton Township and High Bridge Borough:

-) Resurfacing Project.
-) Final Design 95% complete.
-) To be constructed after High Bridge Boroughs streetscape project.
-) SHPO –NO impact.

County Route 523-Dvoor Circle to Sergeantsville, Raritan and Delaware Townships:

-) 2016 Transportation Trust Fund Project.
-) Application SHPO has been made on August 12, 2016, authorization received.
-) Bids being taken April 13, 2017, Hale Built is the Contractor.
-) Project started July 17, 2017.
-) Punchlist items to be completed.

County Route 523- Delaware Drive to Route 29, Delaware Township and Stockton Borough:

-) Resurfacing Project.
-) Anticipate 2018 completion.
-) Preliminary plans 65% complete.

County Route 579-Route 12 to Quakertown, Raritan, Delaware and Franklin Townships:

-) Resurfacing and Drainage Improvements.
-) Hale Built is the Contractor.
-) Start date was May 22, 2017.
-) Punchlist items to be completed.

County Route 601, West Amwell Township:

-) From State Route 179 to South Hunterdon High School
-) Hale Built is the Contractor.
-) Project to begin June 2018.
-) D&R Canal –NO impact, SHPO NO impact.
-) Preconstruction meeting needs to be rescheduled.

County Route 604, from County Route 523 to County Route 519, Delaware Township:

-) Resurfacing and Drainage Improvements.
-) Shoulder Rehabilitation.
-) SHPO application and D&R canal both deemed NO IMPACT.
-) Reivax is the Contractor, Preconstruction meeting was held October 3, 2017.
-) Construction began March 19, 2018.
-) Drainage improvements being constructed.

County Route 627-Church Road to Warren County line, Holland Township:

-) Resurfacing and Safety Improvements.
-) Notice to Proceed was issued for October 23, 2017.
-) Hale Built is the Contractor, preconstruction meeting held of September 28, 2017.
-) Punchlist items to be completed.

County Route 628-Route 31 to County Route 513, Glen Gardner Borough and Lebanon Township:

-) Resurfacing project.
-) Anticipate 2019 construction.

BRIDGES:

Bridge A-52, County Route 519, Alexandria Township:

-) Cherry Weber & Associates is the Design Consultant.
-) Kick-Off meeting was held February 13, 2015.
-) Alternative Analysis has been received and was reviewed.
-) Public Information meeting was held November 5, 2015 at Everittstown Garage from 6:30 to 8PM.
-) Meeting was held with Mayor to address Township concerns, Township has provided written support.
-) Meeting with SHPO was held on December 15, 2015, an application was made, Hearing was held on April 22, 2016, Resolution from SHPO has been received.
-) Meeting held with property owners affected on February 25, 2016.
-) NJDEP permits received, mitigation is required, as suggested area submitted to NJDEP.
-) Soil Borings completed, results received.
-) ROW is needed.
-) Contract Modification is anticipated.
-) 90% Plans submitted for review.

Bridge C-32, Payne Road, Clinton Township:

-) Malick & Scherer are the design consultant.
-) Survey and Preliminary information is being gathered.
-) Width analysis received and approved.
-) Progress meeting was held on May 20, 2016.
-) Alternative analysis has been approved.
-) Public information was held March 7, 2017 from 6-7:30 PM at Clinton Township.
-) Weight limit was changed from 6 Tons to 4 Tons.
-) Soil borings are complete.
-) Historical analysis received, additional studies are required- contract modification is needed.
-) Local Bridge Future Needs Funding being sought.
-) False truss option was selected as per Clinton Township.
-) NJDEP application was submitted.

County Culvert C-67, County Route 639, Clinton Township:

-) Culvert replacement and intersection improvements.
-) NJDEP application submitted June 10, 2016, resubmitted on August 26 and October 18, 2016.
-) Permits issued February 17, 2017, mitigation plan submitted May 1, 2017.
-) Soil borings completed, report approved.
-) Project to be advertised on March 29th, bids to be taken April 26, 2018

Bridge ED-262, Dunkard Church Road, East Amwell and Delaware Townships:

-) Replacement of bridge.
-) Permitting 10% complete.

Bridge L-6, County Route 513, Lebanon Township

-) Keller & Kirkpatrick is the Consultant.
-) Kick off meeting was held June 23, 2015.
-) Preliminary design has begun, utilities have been notified.
-) Going with accelerated bridge construction and full closure, truck and passenger vehicle detour to be posted.
-) Borings have been completed, revised report submitted on June 16, 2016.
-) Public Information meeting was held on July 26, 2016
-) Soil boring for deep foundation footings, has been complete.
-) DEP permit issued April 4, 2017, mitigation is required, plan was submitted August 1, 2017 for review.
-) Final plans have been submitted for review, revisions will be necessary.

Culvert L-77, Hollow Road, Lebanon Township:

-) Field work complete, being drawn up; 100% complete.
-) Total replacement.
-) NJDEP permit received May 12, 2017.
-) Geotechnical report received.
-) Final Plans being revised.

Bridge L-25-W, Point Mountain Road, Lebanon Township, Hunterdon County and Mansfield Township, Warren County:

-) The design professional is Malick & Scherer.
-) Alternative report was completed for the alignment and preferred superstructure.
-) Inter-County agreement executed by the Hunterdon County and Warren County Freeholders.
-) Alternative analysis was submitted to H.P.O. on April 12, 2013. Their comments are being incorporated in the project.
-) Consultant submitted permit application for NJDEP on June 10, 2015.
-) Soil borings report has been received and forwarded to Consultant.
-) 2015 Local Bridge money was approved.
-) Flood Hazard Permit and Freshwater Wetlands permit received.
-) Need to acquire ROW from Green Acres, considered a minor disposal.
-) Preapplication was held with Green Acres on February 26, 2016, preapplication sent on April 1, 2016. Application sent April 28, 2016.
-) Final plans have been submitted for review to Warren County and Local Aid.
-) Public Information Meeting was held April 19, 2017 for Green Acres Disposal, approved June 12, 2017.
-) Anticipated 2018 construction.

Bridge L-93-W, County Route 645, Changewater Road, Washington Township, Warren County and Lebanon Township, Hunterdon County:

-) Design kickoff meeting was held on February 21, 2013.
-) Boswell Engineering is the design consultant.
-) Test pits were completed and tie rods were discovered.
-) Borings are completed and geotechnical report is being prepared.
-) Alternative Analysis has been received and approved.
-) Pubic Information meeting was held on January 26, 2016 from 6-7:30 PM at Washington Township Municipal Building, Warren County is taking the lead.
-) Easement research has begun.
-) Received 90% plans, were received and are under review. (Waiting for Geotechnical report)

Bridge Q-48, Kuhl Road, Raritan Township:

-) Total Replacement
-) Design kickoff Meeting was held January 31, 2017.
-) Malick & Scherer is the Consultant.
-) Local Bridge Future needs Funding for 2017 has been approved.
-) Width analysis report complete, 32' wide recommended.
-) Soil borings taken, preliminary report has been received.
-) Public Information meeting is scheduled for November 15, 2017 from 6PM to 7:30PM at the Route 12 County Complex.
-) Preapplication meeting scheduled with SHPO and Environmental was held on February 20th.
-) Phase 1A received, recommended bridge is not historic, updated Phase 1A comments being sent to SHPO.

Bridge RT-16, County Route 523, Readington and Tewksbury Townships:

-) Application to N.J.D.E.P. was reviewed. Wetlands Permit and Flood Hazard Permit have been received.
-) Soil borings for water quality basin were completed.
-) Pavement cores taken in shoulder of pavement and data were forwarded to the consultant.
-) Historical and Archeological Phase I Study has been approved by N.J.D.E.P.
-) ROW offers have been sent to property owners.
-) Utility meeting was held March 9, 2015.
-) 3-phase construction is planned to keep 2 lanes of traffic open.
-) Preliminary Plans are 80% complete and revisions are necessary.
-) Green Acres application was approved.
-) Received support from Tewksbury and Readington Townships.
-) Meeting with Green Acres & Tewksbury was held on August 25, 2016, written support was given.
-) Right-of-Way has been acquired.
-) Utility relocation meeting was held.
-) Green Acres disposal Public Information Meeting July 25, 2017.
-) Received verbal approval from FEMA for Green Acres.
-) Comment on 90% plans have been sent back to Dewberry, revisions necessary.

County Culvert R-167, Barley Sheaf Road, Readington Township:

-) Total Replacement.
-) Field work complete.
-) Soil Borings have been completed; geotechnical report received.
-) Maintenance easements received.
-) NJDEP permit application being prepared.
-) Design is 80% complete.

R-24, Mill Street, Readington Township:

-) Total replacement.
-) KMA is the Design Consultant.
-) Kick-off Meeting was held November 15, 2017.
-) Field work complete.
-) Detour Route has been submitted for review.
-) Letter of Interpretation has been received.
-) Structure and Geometrics report received.
-) Phase 1A report received and under review.

Scour Remediation Project, 16 Various Bridges located throughout Hunterdon County:

-) Kick-Off meeting held on January 15, 2015. Malick & Scherer is the Consultant.
-) Applications to NJDEP have been approved.
-) Grade Construction is the Contractor.
-) 2014 Local Bridge Funding
-) Started April 10, 2017 at Bridge A-65.
-) Shop drawings review are ongoing.
-) A-65, L-116, T-38, T-28, F-44, P-169, U-6, R-168, R-75, HA-9, L-36, R-24, Q-21, RQ-154 and ED-258 are complete.
-) Punchlist items to be completed.

IN HOUSE PROJECTS:

Culvert C-27A, Old Clinton Road, Clinton Township:

-) Preliminary Design is complete.
-) Replacement of Structure and walls.
-) Property owners being contacted.
-) Work can be done within the existing ROW.
-) Construction to be in 2018.

Bridge D-459, Brookville Hollow Road, Delaware Township:

-) Replace with RCCP.
-) Guiderail and wingwall design 60% complete.
-) Design commenced.

County Culvert H-61, Phillips Road, Holland Township:

-) Slab Replacement under design

County Culvert Q-71, Pennsylvania Ave, Raritan Township:

-) Stone arch repairs –currently 75% complete.

County Culvert T-15, County Route 512, Tewksbury Township:

-) Concrete cap and guiderail prep work for upcoming resurfacing project.
-) Construction to begin March 22, 2018 weather permitting.

County Culvert T-15, Fox Hill Road, Tewksbury Township:

-) New slab widening

County Culvert W-80, Mill Road, West Amwell Township:

-) Replacement of culvert with RCP
-) Surveying being done.

County Culvert X-6, Mine Road, Borough of High Bridge:

-) Field work is complete.
-) Design of the three sided structure is 100% complete.
-) Permit plans are in review. Preliminary plans were reviewed and modifications are commencing.
-) Soil test pits are completed.
-) High Bridge needs water line relocated,
-) Natural Heritage review has been received.

Drainage Improvements County Route 519, Delaware Township (Rosemont Hill):

-) County Route 519, Delaware Township, Rosemont area under review.
-) Permits will be needed, preapplication meeting with NJDEP was held on March 26, 2015. Permits received March 5, 2018.
-) Kick off meeting was held with Consultant from ELP.
-) NJDEP preapplication meeting on June 8, 2017. Wetlands and Flood Hazard permits needed.
-) Permitting Plans have been submitted, minor revisions necessary.

SCOPING PROJECTS
LOCAL LEAD AND/OR N.J.T.P.A. PROJECTS
APPROVAL BY N.J.T.P.A. BUT ADMINISTERED THROUGH N.J.D.O.T.
LOCAL LEAD (N.J.D.O.T.) BILLING GOES TO N.J.D.O.T.
N.J.T.P.A. SCOPING PROJECTS

1. **County Route 519 (Warren Glen Hill) Safety Improvement:**

-) Public Information meeting was held concerning Green Acres Taking on December 9, 2009. Public comments were addressed.
-) Design consultant completed preliminary plans in accordance with reduced scope.
-) Meeting with property owner concerning the Scope of Work was held on April 9, 2012. Comments will be addressed.
-) Test pits were completed for the proposed storm water basin. Basin location is good. Consultant has revised the N.J.D.E.P. permit has received approval.
-) Consultant has completed application and plans for mitigation of transition zone, and it has been approved.
-) IPPE and DEP have agreed to Environmental Mitigation Easement location: (+/- 3 acre).
-) Green Acres application has been resubmitted, and approved. Disposal of Green Acres was approved by the State.
-) Contract modification was approved for R.O.W. and storm water improvements.
-) Construction slated for 2017.
-) Utility coordination has been completed.
-) ROW documents submitted to NJDOT and approved.
-) Preliminary plans have been received and have been reviewed, revisions necessary.
-) Public Information meeting concerning Green Acres was held on March 31, 2015.
-) Had a meeting with Holland Township, received a resolution of support for detour and project.
-) RFP construction was approved by NJDOT.
-) NJTPA funding for construction services has been verbally approved.
-) Project to begin this fall 2018.

2. **County Route 579 over the Lehigh Valley Railroad**

-) Project was reinstated into the Federal Aid System. Local Aid has authorized project and provided funding. Contract modification is needed.
-) SA-96 Local Aid discretionary funding for scoping was submitted.
-) The County is taking over the bridge when this project is completed, as per NJDOT request.
-) Scoping design work is scheduled to be completed in 2012, R.O.W. acquisition in 2014 and construction in 2015.
-) Emergency repair was completed by N.J.D.O.T.
-) Memorandum of Agreement was submitted to D.E.P. and N.J.D.O.T.
-) Final Alternative Study was submitted to N.J.D.O.T. and F.H.W.A. and has been approved; and forwarded to SHPO.
-) The first draft of the Scope of Work outlined for the final design has been submitted for approval.
-) Public Information Center was held on May 22, 2013 at the Bloomsbury Firehouse.
-) Project has received municipal support.
-) No cost contract modification was approved.
-) NJDOT marketing the bridge has been complete.
-) RFP for design was resubmitted to NJDOT on June 16, 2016.
-) 4-F report has been accepted by FHWA on June 20, 2016, has been approved.
-) CED documents have been approved.
-) RFP has been received and JMT is the consultant, kick off meeting held on October 16, 2017.
-) NJDOT authorized project in December 2017.
-) Initial design phase has commenced.
-) Agreement with Northern Southern was approved on March 20, 2018

3. **County Route 513, Exit 15-Interstate 78:**

-) Jacobs Engineering Inc., (formerly Edwards & Kelcey) is the design consultant.
-) Value Engineering meeting was held on June 5, 6, and 7, 2012 and alternatives and traffic data were analyzed and sent to N.J.D.O.T.
-) A meeting was held with N.J.D.O.T. and F.H.W.A. to approve and authorize preferred plan.
-) Geotech sub-consultant was approved.
-) A revised C.E. document was submitted.
-) Environmental Evaluation document was submitted.
-) Meeting held with affected property owners.
-) Public Information Meeting held on June 5, 2013 at 6:30 p.m. at the Clinton Town Municipal Building. Project was well received.
-) R.O.W. authorization has been received, on Freeholder Agenda for approval April 19, 2016
-) Contract modification was approved and executed by N.J.D.O.T.
-) Meeting with Local Aid (NJDOT), major access, Traffic signal and Safety Engineering was held on March 25, 2014.
-) Stormwater discharge permit has been received.
-) Jurisdictional control of intersection was discussed with property owner February 20, 2015.
-) ROW kick off meeting to be held at NJDOT on August 21, 2015, September 9, 2015
Engineers Estimate was submitted to NJDOT for R.O.W.
-) Public Information Meeting was held May 4, 2016 from 6-7:30PM at the Town of Clinton Municipal Building.
-) R.O.W. appraisals on hold.
-) RFP for construction services was sent to Local Aid, comments have been received.
-) Request for Contract Modification has been submitted to NJDOT for approval.