

## PROJECT STATUS



### Project Update October 2, 2018

#### Roads:

##### **2018 Resurfacing and Surface Treatment of Various County Roads:**

- Hale Built is the Contractor.
- 9 different sections of roadway and 2 parking lots make up the project.
- County Route 600 and 2 parking lots remain to be done.
- Chip Seal portion of the project has been completed.
- Contractor coordinating with HMC as to when to resurface County Route 600.

##### **County Route 523 Delaware Township and Stockton Borough:**

- Preconstruction meeting was held September 25<sup>th</sup>
- DeSantis Construction Inc, is the Contractor.
- Project is scheduled to begin this month, anticipate a winter shut down, completion in the spring of 2019.

#### Bridges:

##### **Bridge L-25-W, Point Mountain Road, Lebanon Township, Hunterdon County and Mansfield Township, Warren County:**

- State Line is the contractor.
- Replacement of bridge over the Musconetcong River.
- Sharing cost with Warren County, but we are the lead.
- Construction and road closure began for August 22, 2018.
- A detour is posted and its anticipated to be closed until April 2019.
- The old bridge has been removed and the west footing has been completed.
- The abutment walls on the Warren County side are currently under construction.

##### **2018 Painting of Various Bridges:**

- Painting 7 structures
- 5 out of the 7 structures are substantially complete.
- Working on P-159 in Frenchtown.
- T-106 (Tewksbury) remaining.

## **In House Projects:**

### **Bridge D-334, Pine Hill Road, Delaware Township:**

- Construction and road closure began July 16, 2018.
- Stone masonry will be completed this week.
- Paving is to be completed next week.

### **Bridge T-73, Meadow Lane, Tewksbury Township:**

- Bridge closed on April 27, 2018, anticipate fall 2019 completion.
- Bridge to be rehabilitated and strengthened by County forces.
- Deck was removed, Design is underway.