

PROJECT STATUS



Project Update October 16, 2018

Roads:

2018 Resurfacing and Surface Treatment of Various County Roads:

- Hale Built is the Contractor.
- 9 different sections of roadway and 2 parking lots make up the project.
- Only the 2 parking lots remain to be done.

County Route 523 Delaware Township and Stockton Borough:

- Preconstruction meeting was held September 25th
- DeSantis Construction Inc, is the Contractor.
- Project is scheduled to begin October 29th, anticipate a winter shut down, completion in the spring of 2019.

Bridges:

Bridge L-25-W, Point Mountain Road, Lebanon Township, Hunterdon County and Mansfield Township, Warren County:

- State Line is the contractor.
- Replacement of bridge over the Musconetcong River.
- Sharing cost with Warren County, but we are the lead.
- Construction and road closure began for August 22, 2018.
- A detour is posted and its anticipated to be closed until April 2019.
- The old bridge has been removed and the west footing has been completed.
- The abutment walls on the Hunterdon County side are currently under construction.

2018 Painting of Various Bridges:

- Painting 7 structures
- 5 out of the 7 structures are substantially complete.
- Working on P-159 in Frenchtown.
- T-106 (Tewksbury) remaining.

In House Projects:

Bridge D-488, Old Mill Road, Delaware Township:

- Truss repairs will start this week and last approximately 3 weeks.
- Repairs will be done under traffic, no closure necessary.

Culvert R-11, Halls Mill Road, Readington Township:

- Deck fascia repairs and guiderail being done due to a motor vehicle accident.
- Repairs are anticipated to be completed this week.